



# ***NEUDORFER ENGINEERS INC.***

## **TEST, ADJUST & BALANCE BALANCE REPORT**

**Neudorfer Engineers  
2501 SE Columbia Way  
Vancouver, Washington 98661  
2013-000**

**Project Completion Date: 05/07/13**

**Revision Date:**

**Revision Number:**



### ***SEATTLE***

5516 1<sup>st</sup> Ave S  
Seattle, WA 98108  
Phone (206) 621-1810  
Fax (206) 343-9820

### ***PORTLAND***

2501 SE Columbia Way, Suite 230  
Vancouver, Washington 98661  
Phone (503) 235-8924  
Fax (503) 235-8925

Neudorfer Engineers  
2501 SE Columbia Way  
Table of Contents

Title Sheet	3
Report Certification	4
Terms	5
Instrument Calibration	6
Report Summary	7
Data Sheets	8

**Report Title**

**CERTIFIED TEST: BALANCE REPORT**

---

**Project:** Neudorfer Engineers  
2501 SE Columbia Way  
Vancouver, Washington 98661

**NEI Job#:** 2013-000

**Mechanical Engineer:** NEI


**Architect:**

**HVAC Contractor:** NEI

**TAB Firm:** Neudorfer Engineers Inc  
**Test Engineer:** Dennis Hucke



5516 1<sup>st</sup> Ave S  
Seattle, WA 98108  
Phone (206) 621-1810  
Fax (206) 343-9820



2501 SE Columbia Way, Suite 230  
Vancouver, Washington 98661  
Phone (503) 235-8924  
Fax (503) 235-8925

## CERTIFICATION

### Neudorfer Engineers

The data presented in this report is a record of system measurements and final adjustments that have been obtained in accordance with the current edition of the NEBB Procedural Standards for Testing, Adjusting, and Balancing of Environmental Systems. Any variances from design quantities, which exceed NEBB tolerances, are noted in the Test-Adjust-Balance Report Project Summary.

Significant / Noteworthy Remarks are noted on the General Remarks and General Field Notes pages. Other remarks are noted on individual test sheets.

Noted deficiencies are not the TAB firms responsibility to repair. Prior to issuance of this report, Deficiency Reports are forwarded to our contracted agent.

Warranty is limited to one year from date of this report. Within that time, any discrepancies, ambiguities, or omissions found in this report will be retested, adjusted, or balanced as needed. A written notification will be required.

#### Submitted and Certified by:

NEBB TAB Firm: **Neudorfer Engineers Inc**  
Certification No: **2465 / 3414**  
Expiration Date: **March 31, 2013**  
Certification Date: **March 31, 2011**  
(Date completed)

*Signed and Sealed by:*

NEBB Supervisor: **Mike Vawter P.E.**  
NEBB Supervisor: **Eric Stotts**



## Terms and Abbreviations

**Project:** Neudorfer Engineers  
2501 SE Columbia Way

<b>AC or ACU</b> Air Conditioner or Air Conditioning Unit	<b>TDH</b> Pressure Difference across the entering and leaving side of a pump.
<b>AH or AHU</b> Air Handler or Air Handling Unit	<b>HEPA</b> High Efficiency Particulate Arrestance
<b>AVG</b> Average	<b>HP</b> Horsepower
<b>BHP</b> Brake Horsepower	<b>HVAC</b> Heating Ventilation and Air Conditioning
<b>CAV</b> Constant Air Volume	<b>HWS</b> Heating Water Supply
<b>CBV</b> Calibrated Balancing Valve (Circuit Setter)	<b>HWR</b> Heating Water Return
<b>CC</b> Cooling Coil	<b>HX</b> Heat Exchanger
<b>CD</b> Ceiling Diffuser	<b>HZ</b> Hertz, cycle per second
<b>CFM</b> Cubic Feet per Minute	<b>in.</b> inches
<b>CH</b> Chiller	<b>in.w.g.</b> inches of water gauge
<b>CHWS</b> Chilled Water Supply	<b>Kfactor</b> Correction factor to the free area need to calculate CFM.
<b>CHWR</b> Chilled Water Return	<b>KW</b> Kilowatts
<b>CP</b> Circulating Pump	<b>LAT</b> Leaving Air Temperature
<b>CR</b> Ceiling Register	<b>LWG</b> Low Wall Grille
<b>CRAC</b> Computer Room Air Conditioner	<b>LWR</b> Low Wall Register
<b>CRU</b> Computer Room Unit	<b>LWT</b> Leaving Water Temperature
<b>CT</b> Cooling Tower	<b>MAU</b> Make-up Air Handling Unit
<b>CU</b> Condenser Unit	<b>MBH</b> 1,000 BTUH
<b>CUH</b> Cabinet Unit Heater	<b>N/A</b> Not Applicable
<b>CWS</b> Condenser Water Supply	<b>OSA</b> Outside Air
<b>CWR</b> Condenser Water Return	<b>OBD</b> Opposed Blade Damper
<b>DAT</b> Discharge Air Temperature	<b>ΔP</b> Pressure Drop.
<b>DB</b> Dyr Bulb	<b>PH</b> Phase
<b>DD</b> Direct Drive	<b>PSI</b> Pounds per Square Inch
<b>DDC</b> Direct Digital Controls: EMS Control System for the HVAC	<b>RA</b> Return Air
<b>Des.</b> Design	<b>RAT</b> Return Air Temperature
<b>Dia.</b> Diameter	<b>RF</b> Return Fan
<b>Disch.</b> Discharge	<b>RH</b> Relative Humidity
<b>EA</b> Exhaust Air	<b>RHC</b> Reheat Coil
<b>EAT</b> Entering Air Temperature	<b>RPM</b> Revolutions per Minute
<b>Economizer</b> Controls and components that allow an air handler to logically utilize outdoor air for cooling as opposed to the use of mechanical cooling.	<b>RTU</b> Roof Top Unit
<b>EF</b> Exhaust Fan	<b>SA</b> Supply Air
<b>EG</b> Exhaust Grille	<b>SAT</b> Supply Air Temperature
<b>EMCS</b> Energy Management Control System	<b>S.F.</b> Service Factor
<b>ERU</b> Energy Recovery Unit	<b>SF</b> Supply Fan
<b>E.S.P.</b> External Static Pressure	<b>SFD</b> Smoke/Fire Damper
<b>HRC</b> Heat Recovery Coil	<b>SP</b> Static Pressure
<b>EWT</b> Entering Water Temperature	<b>sq.ft.</b> square feet
<b>FCU</b> Fan Coil Unit	<b>Suct.</b> Suction
<b>FD</b> Fire Damper	<b>SWG</b> Sidewall Grille
<b>FLA</b> Full Load Amperage: Maximum amperage a motor can draw.	<b>SWR</b> Sidewall Register
<b>Flow Hood</b> Instrument that captures air and converts the reading to CFM.	<b>TAB</b> Test; Adjust; and Balance
<b>FHT</b> Fume Hood Test	<b>TSP</b> Total Static Pressure: Difference between the entering and leaving static pressure of a fan.
<b>FPB</b> Fan Powered Box	<b>UH</b> Unit Heater
<b>FPM</b> Feet per Minute	<b>UAV</b> Variable Air Volume; box that contains a motorized damper that modulates airflow.
<b>FR</b> Field Report	<b>VD</b> Volume Damper
<b>FT</b> Foot, Feet	<b>VFD</b> Variable Frequency Drive
<b>FTU</b> Fan Terminal Unit	<b>Velgrid</b> Instrument that reads used to read velocity in feet per minute.
<b>GPM</b> Gallons per Minute	<b>VVT</b> Variable Volume Terminal
<b>HC</b> Heating Coil	<b>WC</b> Water Column
	<b>W.G.</b> Water Gauge
	<b>WB</b> Wet Bulb

## Neudorfer Engineers

2501 SE Columbia Way  
Instrument Calibrations

<b>Instrument Type</b>	Air Data Meter with Flowhood	<b>Instrument Serial #</b>	<b>M08839</b>
<b>Instrument Manufacturer</b>	<b>Shortridge</b>	<b>Calibration Date</b>	<b>11/16/2012</b>
<b>Instrument Model Number</b>	<b>ADM 860C</b>		
<b>Instrument Type</b>	Differential Pressure Water Meter	<b>Instrument Serial #</b>	<b>W06016</b>
<b>Instrument Manufacturer</b>	<b>Shortridge</b>	<b>Calibration Date</b>	<b>12/13/2012</b>
<b>Instrument Model Number</b>	<b>HDM-250</b>		
<b>Instrument Type</b>	Psychrometer	<b>Instrument Serial #</b>	<b>8084305</b>
<b>Instrument Manufacturer</b>	<b>Extech</b>	<b>Calibration Date</b>	<b>11/20/2012</b>
<b>Instrument Model Number</b>	<b>RH390</b>		
<b>Instrument Type</b>	Tachometer	<b>Instrument Serial #</b>	<b>166489</b>
<b>Instrument Manufacturer</b>	<b>Hasler Bern</b>	<b>Calibration Date</b>	<b>11/16/2012</b>
<b>Instrument Model Number</b>	<b>Type B</b>		
<b>Instrument Type</b>	Amp Probe	<b>Instrument Serial #</b>	<b>78212531</b>
<b>Instrument Manufacturer</b>	<b>Fluke</b>	<b>Calibration Date</b>	<b>11/16/2012</b>
<b>Instrument Model Number</b>	<b>36 Clamp Meter</b>		
<b>Instrument Type</b>	Digital Thermometer	<b>Instrument Serial #</b>	<b>M08839</b>
<b>Instrument Manufacturer</b>	<b>Shortridge</b>	<b>Calibration Date</b>	<b>11/16/2012</b>
<b>Instrument Model Number</b>	<b>ADM 860C</b>		
<b>Instrument Type</b>	Manometer	<b>Instrument Serial #</b>	<b>M08839</b>
<b>Instrument Manufacturer</b>	<b>Shortridge</b>	<b>Calibration Date</b>	<b>11/16/2012</b>
<b>Instrument Model Number</b>	<b>ADM 860C</b>		
<b>Instrument Type</b>	Thermal Anemometer	<b>Instrument Serial #</b>	<b>AVM440742003</b>
<b>Instrument Manufacturer</b>	<b>Alnor Instruments</b>	<b>Calibration Date</b>	<b>11/21/2012</b>
<b>Instrument Model Number</b>	<b>AVM 440</b>		



## **TEST & BALANCE REPORT SUMMARY**

This project has been balanced per plans and specifications using the National Environmental Balancing Bureau (NEBB) standards and procedures.

The fans have been checked for fan data, operating amperage, voltage, rotation, RPM, belt tension, alignment, and operating static pressure. All outlets have been proportioned to  $\pm 10\%$  of the percentage of total airflow of the system unless otherwise noted.

The pump was checked for data, operating amperage, voltage, rotation, RPM, alignment, and operating pressure.

The heating water system is supplied with a Griswold Automatic Flow Limiting balance valve. Griswold Automatic Flow Limiting balance valves maintain an optimal flow rate at constant and fluctuating pressure conditions as long the system pressure is set to maintain a minimum range of 2-psi to 32 psi differential pressure at the valve.

The Griswold Automatic Flow Limiting valve was verified to be operating within the specified differential pressure range of 2-32 psi.

### **Neudorfer Engineers – Seattle**

5516 1st Avenue S. Seattle, Washington 98108  
Phone: 206-621-1810 Fax: 206-343-9820

### **Neudorfer Engineers – Vancouver**

2501 SE Columbia Way, Suite 230, Vancouver, Washington 98661  
Phone: 503-235-8924 Fax: 503-235-8925

# Air Handling Unit

**PROJECT:** Sample Project  
**LOCATION:** Portland, OR

**DATE:** 5/7/2013  
**CONTACT:** Dennis Hucke  
**AUTHOR:** Dennis Hucke

**SYSTEM/UNIT:** AHU-01  
**AREA:**

Tested By: Dennis Hucke  
 Test Date: May 7th, 2013

Unit Data	
Unit Manufacturer	PACE
Unit Model Number	CAHU-14
Unit Serial Number	00-81492-01
Unit Discharge	Top Horizontal
Fan Rotation	Correct
<b>AHU-01 / SF Filter Bank</b>	
Filter Manufacturer	AAF
Filter Type	Pleated
Filter Quantity - Size 1	4
Filter Dimensions - Size 1	24x24x4

Test Data	
Total Design Flow	3000 CFM
Total Actual Flow	3015 CFM
OA Design Flow	300 CFM
OA Actual Flow	325 CFM
RA Design Flow	3000 CFM
RA Actual Flow	3000 CFM
<b>AHU-01 / Supply Fan</b>	
Fan RPM Design	1350 RPM
Fan RPM Actual	1345 RPM
Motor RPM Actual	1755 RPM
Motor Volts T1-T2	466 Volts
Motor Volts T2-T3	465 Volts
Motor Volts T1-T3	465 Volts
Motor Amps T1	2.75 Amps
Motor Amps T2	2.65 Amps
Motor Amps T3	2.60 Amps

Motor Data	
<b>AHU-01 / Supply Fan</b>	
Motor Manufacturer	Baldor
Drive Type	Belt Drive
Motor Frame	182T
Motor HP	3 HP
Motor RPM	1750 RPM
Motor Rated Volts	230/460 Volts
Motor Phase	3
Motor Hertz	60 Hz
Motor FL Amps	6.8 / 3.2 Amps
Motor Service Factor	1.15
Motor Efficiency	92.1 %
Motor Power Factor	89.8 PF

Sheave Data	
<b>AHU-01 / Supply Fan</b>	
Motor Sheave MFG	Browning
Motor Sheave Model	1VP44
Motor Sheave Bore	1 1/8 in.
Motor Sheave Type	Adjustable
Adj Mtr Sheave Pos	Middle
Fan Sheave MFG	Browning
Fan Sheave Model	AK54
Fan Sheave Bore	1 3/16 in.
Number of Belts	1
Belt Size	A-77
Sheave Center Line	24.5 in.
Motor to Extend	2.5 in.
Motor to Retract	1.5 in.

Test Pressures	
Pre-Filter Inlet SP	0.25 in. wc
Pre-Filter Outlet SP	0.40 in. wc
Pre Heat Coil Inlet SP	0.40 in. wc
Pre Heat Coil Outlet SP	0.45 in. wc
Clg Coil Inlet SP	0.45 in. wc
Clg Coil Outlet SP	0.55 in. wc
SF Suction SP	0.65 in. wc
SF Discharge SP	1.25 in. wc
SF Design Total SP	2.00 in. wc
SF Actual Total SP	1.90 in. wc



# Air Handling Unit

**PROJECT:** Sample Project  
**LOCATION:** Portland, OR

**DATE:** 5/7/2013  
**CONTACT:** Dennis Hucke  
**AUTHOR:** Dennis Hucke

**SYSTEM/UNIT:** AHU-01 (Cont.)  
**AREA:**

Tested By: Dennis Hucke  
Test Date: May 7th, 2013

## AHU-01 Supply Outlet Summary

System / Unit	Type of Reading	Outlet Type	Size LxW / D	AK	Design Velocity	Design Value	Prelim Reading	Final Reading	Final %	Remarks
Outlet-01	Flowhood	CD	12	1.00	-	500	350	515	103	
Outlet-02	Flowhood	CD	12	1.00	-	500	395	500	100	
Outlet-03	Flowhood	CD	12	1.00	-	500	550	500	100	
Outlet-04	Flowhood	CD	12	1.00	-	500	565	510	102	
Outlet-05	Flowhood	CD	12	1.00	-	500	585	495	99	
Outlet-06	Flowhood	CD	12	1.00	-	500	610	495	99	
<b>Totals :</b>	-	-	-	-	-	<b>3,000</b>	<b>3,055</b>	<b>3,015</b>	<b>101 %</b>	-

## AHU-01 Return Inlet Summary

System / Unit	Type of Reading	Outlet Type	Size LxW / D	AK	Design Velocit	Design Value	Prelim Readin	Final Reading	Final %	Remarks
Inlet-01	Flowhood	RG-1	14	1.00	-	750	875	755	101	
Inlet-02	Flowhood	RG-1	14	1.00	-	750	920	755	101	
Inlet-03	Flowhood	RG-1	14	1.00	-	750	555	740	99	
Inlet-04	Flowhood	RG-1	14	1.00	-	750	800	750	100	
<b>Totals :</b>	-	-	-	-	-	<b>3,000</b>	<b>3,150</b>	<b>3,000</b>	<b>100 %</b>	-

\* Notes

# Duct Traverse

**PROJECT:** Sample Project  
**LOCATION:** Portland, OR

**DATE:** 5/7/2013  
**CONTACT:** Dennis Hucke  
**AUTHOR:** Dennis Hucke


**SYSTEM/UNIT:** Supply Duct-01

Tested By: Dennis Hucke  
 Test Date: May 7th, 2013

Unit Data	
Type of Traverse	Rectangular
Outer Height	24 in.
Outer Width	24 in.
Insulation Width	1.00 in.
Air Flow Area	3.36 sq. ft.
Number Of Rows	5
Readings Per Row	5
Total Readings	25
Location of Holes 1	Left
Location of Holes 2	Bottom

**NOTES:**

**Duct Traverse Data Points**



# Duct Traverse

**PROJECT:** Sample Project  
**LOCATION:** Portland, OR


**DATE:** 5/7/2013  
**CONTACT:** Dennis Hucke  
**AUTHOR:** Dennis Hucke

**SYSTEM/UNIT:** Return Duct-02

Tested By: Dennis Hucke  
 Test Date: May 7th, 2013

Unit Data	
Type of Traverse	Round
Diameter	20 in.
Insulation Width	0 in.
Air Flow Area	2.18 sq. ft.
Number Of Rows	2
Readings Per Row	6
Total Readings	12
Location of Holes 1	Left
Location of Holes 2	Bottom

**NOTES:**



# Fan Unit

**PROJECT:** Sample Project  
**LOCATION:** Portland, OR

**DATE:** 5/7/2013  
**CONTACT:** Dennis Hucke  
**AUTHOR:** Dennis Hucke

**SYSTEM/UNIT:** EF-01  
**AREA:**

Tested By: Dennis Hucke  
Test Date: May 7th, 2013

Unit Data	
Fan Manufacturer	Cook
Fan Model Number	XX 12UB-CW
Fan Serial Number	15489RTC
Fan Rotation	Correct
Drive Type	Direct Drive

Test Data	
Total Design Flow	200 CFM
Total Actual Flow	210 CFM
Fan RPM Design	1725 RPM
Fan RPM Actual	1725 RPM
Motor RPM Actual	1725 RPM
Motor Volts T1-T2	120 Volts
Motor Amps T1	1.9 Amps

Motor Data	
Motor Manufacturer	Baldor
Motor Frame	48
Motor HP	1/4 HP
Motor RPM	1725 RPM
Motor Rated Volts	120 Volts
Motor Phase	1
Motor Hertz	60 Hz
Motor Full Load Amps	2.00 Amps
Motor Service Factor	1.25

Test Pressures	
Fan Suction SP	0.66 in. wc
Fan Discharge SP	0.05 in. wc
Actual External SP	0.71 in. wc

### EF-01 Exhaust Inlet Summary

System / Unit	Type of Reading	Outlet Type	Size LxW / D	AK	Design Velocity	Design Value	Prelim Reading	Final Reading	Final %	Remarks
Inlet-01	Flowhood	EG-1	6	1.00	-	50	55	55	110	
Inlet-02	Flowhood	EG-1	6	1.00	-	50	50	50	100	
Inlet-03	Flowhood	EG-1	6	1.00	-	50	50	50	100	
Inlet-04	Flowhood	EG-1	6	1.00	-	50	55	55	110	
<b>Totals :</b>	-	-	-	-	-	<b>200</b>	<b>210</b>	<b>210</b>	<b>105 %</b>	-

\* Notes

# Hydronic Pump

**PROJECT:** Sample Project  
**LOCATION:** Portland, OR

**DATE:** 5/7/2013  
**CONTACT:** Dennis Hucke  
**AUTHOR:** Dennis Hucke

**SYSTEM/UNIT:** HW Pump-01  
**AREA:**

Tested By: Dennis Hucke  
 Test Date: May 7th, 2013

Unit Data	
<b>Pump Manufacturer</b>	Armstrong
<b>Pump Model Number</b>	EBGD2256.4-25
<b>Pump Serial Number</b>	125689011
<b>Pump Flowrate</b>	8.00 GPM
<b>TDH/FT</b>	15.0
<b>Pump Rotation</b>	Correct

Final Test Data	
<b>Final DP</b>	13.20 ft
<b>Final SP</b>	1.95 ft
<b>Final Press. Diff. Actual</b>	15.15 ft
<b>Final Design Flow</b>	8.00 GPM
<b>Final Actual Flow</b>	8.20 GPM
<b>Motor Volts T1-T2</b>	465 Volts
<b>Motor Volts T2-T3</b>	465 Volts
<b>Motor Volts T1-T3</b>	470 Volts
<b>Motor Amps T1</b>	3.75 Amps
<b>Motor Amps T2</b>	3.75 Amps
<b>Motor Amps T3</b>	3.95 Amps

Motor Data	
<b>Motor Manufacturer</b>	Baldor
<b>Motor Frame</b>	143T
<b>Motor HP</b>	1 1/2 HP
<b>Motor RPM</b>	1750 RPM
<b>Motor Rated Volts</b>	230/460 Volts
<b>Motor Phase</b>	3
<b>Motor Hertz</b>	60 Hz
<b>Motor F.L. Amps</b>	8.40 / 4.20 Amps
<b>Motor S.F.</b>	1.15
<b>Motor Seal Type</b>	Mechanical
<b>Pump Impeller Diam.</b>	4.20

Measured Data	
<b>Pump Off Pressure</b>	35 PSI
<b>Valve Shut DP</b>	16.20 ft
<b>Valve Shut SP</b>	2.10 ft
<b>Valve Shut Diff.</b>	18.30 ft
<b>Valve Open DP</b>	13.2 ft
<b>Valve Open SP</b>	1.95 ft
<b>Valve Open Diff.</b>	15.15 ft
<b>Valve Open Flow</b>	8.20 GPM
<b>Ind. Valve Sett.</b>	100 %
<b>Ind. Imp. Diam.</b>	4.20 in.

### HW Pump-01 Autoflow Valve Summary

System / Unit	Manufacturer	Model Number	Valve Size	Design Flow	Actual Flow	Design D.P.	Actual D.P.
HWC Autoflow Valve-01	Griswold	Autoflow	3/4"	8.00	8.20	2.0 - 32.0	6.00
<b>Totals :</b>	-	-	-	<b>8</b>	<b>8.2</b>	-	-

\* Notes